

ENTRY AND DESTRUCTION CERTIFICATE		PAGE NR 1	NR OF PAGES 2
<b>SECTION I - ENTRY AND DESTRUCTION DATA</b>			
1. <i>Hq and Staff Agency (To be filled in only when certification required by originator)</i>	2. DOCUMENT Amend No. One to GAD Order 22-58 "GRAND SLAM", dtd 15 Oct 58	INSTRUCTIONS: 1 copy filed in basic document. 1 copy for appropriate Control Officer's file (AFM 181-4). 1 copy returned to originating Hq when Item 1 accomplished. 1 additional copy for Top Secret Control Officer as required.	
3. SECTION(S) AMENDED	4. ENTER PAGE(S)	5. REMOVE PAGE(S)	
Letter of Transmittal	1		
Basic Order	5, 5A, 6 and 8	5, 6 and 8	
Annex "A"	3	3	
Annex "B"	2, 2A, 3, 4, 4A, 5, 6, 8 and 9	2, 3, 4, 5, 6 and 8	
Appendix 1, Annex "B"	1, 3, 4, 6, 7, 9, 10, 12, 13, 15, 16, 18	1, 3, 4, 6, 7, 9, 10, 12, 13, 15, 16, 18	
Appendix 2, Annex "B"	1	1	
Annex "C"	2, 3 and 4	2 and 3	
Appendix 1, Annex "C"	1	1	
Appendix 4, Annex "C"	1	1	
Annex "D"	1, 2 and 3	1, 2 and 3	
Annex "E"	1, 2 and 3	1, 2 and 3	
6. NR OF PAGES IN CHANGE	7. NR OF PAGES IN DOCUMENT	8. COPY NR OF BASIC DOCUMENT (in which pages listed in Item 5 have been incorporated)	
39			
Pages listed in Item 5 have been removed and destruction is authorized by Paragraph 562, AFM 181-5.			
9. DATE	10. ORGANIZATION AND OFFICE	11. SIGNATURE (Individual posting document)	
<b>SECTION II - CERTIFICATE OF DESTRUCTION</b>			
I CERTIFY THAT THE PAGES LISTED IN ITEM 5 HAVE BEEN DESTROYED IN ACCORDANCE WITH AFM 181-5.			
12. SIGNATURE	13. SIGNATURE	14. DATE DESTROYED	
15. TYPED/STAMPED NAME AND GRADE (Control Officer)	16. TYPED/STAMPED NAME & GRADE (Destroying Officer)		

27

C

28

29

C

C

1 1

AF-15

MONTHLY REPORT OF INDIVIDUAL PROJECTS										
MAINTENANCE OF INSTALLATIONS										
MacDill Air Force Base, Florida				Tampa, Florida			SAC 2AF		31 Oct 1958	
SECTION I. CURRENT FISCAL YEAR PROJECTS										
PROJECT NUMBER	DESCRIPTION OF PROJECT	DATE APPROVED	DATE STARTED	ESTIMATED COMPLETION DATE	BUDGET TYPE	TOTAL RES. IN FISCAL YEAR	AMOUNT OF FUNDS TO DATE	TOTAL ESTIMATE TO DATE	CONTRACT NUMBER	DATE OF CONTRACT
<b>PART "A"</b>										
10-8	Hi-Intensity & Light Markers Replace Lighting Runway - C	1 Aug 58	Started	0	459.1	7,300	0	7,300		Nov 58
31-9	Modify Generator Bldg	3 Oct 58	Started	0	459.3	35,100	0	35,100		Nov 58
10-58	Replace Lighting Runway Hi-Intensity & Light Markers	1 Aug 58	Started	0	361	12,300	0	12,300		Nov 58
<b>PART "B"</b>										
10-58	Replace Lighting Runway Hi-Intensity & Light Markers	1 Aug 58	Started	0	458	0	0	11,200		Nov 58
107-9	A/Cond Rm 318 Hgr #2	8 Oct 58	Not Started	0	458	0	0	4,200		Unk
12-58	Instal Burglar Alarm Sys	8 Oct 58	Not Started	0	458	0	0	9,400		Unk
117-9	Install Vapor Degreaser	9 Oct 58	Not Started	0	458	0	0	9,200		Unk
W/O	Repair Sanitary Sewer Netk	2 Jul 58	Aug 58	100%	458	2,200	2,200	2,200		Aug 58
W/O	Alert Forces Project	25 Aug 58	Aug 58							
619-58	Install Air Cond Power, Etc		Dec 58	80%	458	10,000	8,000	10,000		N/A
W/O	Alert Forces Project		Aug 58							
628-58	Stabilize All Parking Area	28 Aug 58	Sep 58	100%	458	5,000	1,000	5,000		N/A
22-59	Repaint Int & Ext Hangar#1	21 Aug 58	Not Started	0	458	0	0	28,500		Unk
23-59	Repaint Int & Ext Hangar#2	21 Aug 58	Not Started	0	458	0	0	25,700		Unk
24-59	Repaint Int & Ext Hangar#3	21 Aug 58	Not Started	0	458	0	0	25,700		Unk

PART "E" CONTD										
25-59	Repaint Int & Ext Hanger#4	C	21 Aug 58	Not Started	0	458	0	0	25,700	Unk
26-9	Repaint Int & Ext Hanger#5	C	21 Aug 58	Not Started	0	458	0	0	25,700	Unk
105-59	Instl Wainscoting, Hospital	C	27 Aug 58	Not Started	0	478	5,245	5,245	5,000	Oct 58
NON-APPROPRIATED FUND PROJECTS										
145-58	A/Cond Bowling Alley	C	16 Jul 58	21 Aug 58 23 Sep 58	100%	N/A	6,318	0	6,318	Aug 58

PART "A"										
16-58	Corrosion Prev Utilis	C	14 May 58	10 Oct 58						
34-56	Mod B/Opns (A&E Svc I)	C	17 Jun 57	15 Nov 58	30%	459.1	23,750	23,777	25,750	
				24 Jul 58	90%	459.3	21,950	15,375	30,950	
				11 Nov 58						
13-57	A/C Fire Sta (A&E Svc I)	C	26 Jun 57	Not Started	0	459.3	0	0	20,440	
15-57	Mod Instrl Eng Fac (A&E Svc I)	C	28 Jun 57	22 Sep 58	20%	459.3	22,440	18,938	22,438	
				6 Nov 58						
7-57	Mod Hydrant Refueling Pits	C	3 Jun 58	8 Sep 58	20%	459.3	19,374	19,374	19,450	
				1 Dec 58						
17-58	Const Liquid Oxygen Fac	C	26 Jul 57	Not Started	0	341	0	0	25,000	
32-58	Commissary Parking	C	20 May 58	Not Started	0	341	0	0	20,500	
69-56	Const Pd Insn Bldg (A&E Svc I)	C	25 Jun 57	Not Started	0	341	0	0	24,980	
				Started						
PART "B"										
6-58	Mod Fluoridation Trmt Fac	C	12 Sep 57	Not Started	0	458	5,113	5,113	4,492	
111-58	Repair Storm Drains	C	11 Apr 58	8 Jul 58	100%	458	20,000	13,494	20,000	
				10 Oct 58						
135-58	Open End Sign Painting	C	11 Apr 58	Jul 58	67%	458	3,115	2,089	3,115	
				Jun 59						
142-58	Relocate Fire Recording Equipment	C	Jun 58	Jul 58	95%	458	2,000	1,800	2,000	
				Nov 58						
122-58	Heating of Bldg 401	C	11 Apr 58	23 Sep 58	20%	458	2,620	2,620	3,000	
				10 Dec 58						
123-58	Heating of Bldg 402	C	11 Apr 58	23 Sep 58	5%	458	2,620	2,620	3,000	
				10 Dec 58						
124-58	Heating of Bldg 403	C	11 Apr 58	23 Sep 58	40%	458	2,990	2,990	3,600	
				10 Dec 58						

125-58	Heating of Bldg 404	C	11 Apr 58	23 Sep 58 11 Dec 58	5%	458	2,620	2,620	3,000
126-58	Heating of Bldg 405	C	11 Apr 58	23 Sep 58 13 Dec 58	50%	458	2,620	2,620	3,000
W/O Req 128-58	Mod Iis Pac	IE	21 Aug 57	26 Aug 57 1 Sep 58	100%	458	2,757	2,012	2,757
14-57	Mod Fire CrStruct(MHSvcI)	C	25 Jun 57	Not Started	0	438	0	0	9,999
W/O 162-58	Repair Morgan hole bridge Avon Park, Fla.	IE	30 Jul 57	Not Started	0	458	2,664	0	2,664
14-58	Install 36 KW Gen #1113	IE	22 May 57	Aug 58 Dec 58	1%	458	6,400	9.00	6,400
15-58	A/C Dental Clinic	C	27 May 58	1 Jun 58 15 Nov 58	99%	478	27,200	22,560	27,200
NON APPROPRIATED FUND PROJECTS									
134-58	Mod Flight Line IX	C	19 Apr 58	18 Aug 58 20 Oct 58	100%	N/A	31,673	31,400	31,673
149-58	Mod EX Cafeteria	C	17 Jun 58	18 Aug 58 20 Oct 58	100%	N/A	10,200	9,451	10,200

Total dollar value of all approved plans and specifications that have been completed but not advertised for bids due to non-availability of funds:

458 Funds: \$20,440

P-341 Funds: \$70,480

458 Funds: \$154,100

CLYDE V. ELLIS, Deputy Installation Engineer

GILMER E. WALKER, Jr, Col, USAF, Base Commander

The "secret--restricted data" classification is required on this document because it outlines details for weapons support of the 6th Air Division's EWG.